


University Health Services



- [University Health Services | Facilities \(princeton.edu\)](https://princeton.edu/health-services/facilities)
- Adjacent Dorms
 - 1976, Bogle, Wilf, Scully
- Adjacent Construction Projects
 - Hobson College

Note: Areas of work represented in yellow are diagrammatic.

University Health Services

Project Name	2021				2022				2023				2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
University Health Services																								

- 2022 / 2023 Construction Activity Information

- Summer 2022 – *Sitework & Demolition*

- Demolition of existing exterior buildings, and site elements (retaining walls, stairs, etc.). Selective demolition of existing interior elements.
 - Digging the site to the correct elevation to prepare for the new addition.
 - Relocation of existing utilities and installation of new utilities on site (water, storm water, etc.).

- Fall 2022 – *Concrete Foundations*

- Digging the ground to prepare to pour concrete footings that will support the new construction.

- Winter 2022 / 2023 – *Structure*

- Installation of steel and concrete block structure to shape the new construction.

- Spring 2023 – *Preparation for Exterior Construction*

- Installation of framing to prepare for the exterior enclosure (roofing, exterior glass, metal panels, brick, doors).